

Construction Project Status Report

Effective 02/08/2016

Projects in Programming / Planning:	13	Projects	\$	691,832,000
Projects in Design:	14	Projects	\$	547,395,305
Projects in Bidding:	1	Project	\$	1,700,000
Projects in Construction:	15	Projects	\$	1,343,352,416
Combined Total:	43	Projects	\$	2,584,279,721

PROJECTS TO BE AUTHORIZED BY THE BOARD OF REGENTS

Projects in Programming / Planning:

College Station, TX

02-3208	Agriculture Building #5	\$	35,000,000
02-3205	Biocontainment Research Facility (BRF)	\$	85,000,000

Corpus Christi, TX

15-3179	Parking Garage	\$	39,000,000
---------	----------------	----	------------

Dallas, TX

23-3202	Dentistry Clinical Education Facility	\$	127,500,000
---------	---------------------------------------	----	-------------

Ft. Worth, TX

04-3191	Southwest Metroplex Building	\$	39,600,000
---------	------------------------------	----	------------

Killeen, TX

24-3194	Multipurpose Building 3	\$	36,000,000
---------	-------------------------	----	------------

Kingsville, TX

17-3207	Education Complex	\$	60,000,000
---------	-------------------	----	------------

Laredo, TX

16-3206	Library Renovation/Addition of Instructional & Support Space	\$	62,100,000
---------	--	----	------------

McAllen, TX

02-3212	McAllen Multipurpose Academic Facility	\$	40,000,000
---------	--	----	------------

Prairie View, TX

05-3204	Capital Improvements	\$	18,632,000
---------	----------------------	----	------------

San Antonio, TX

25-3158	Science & Technology Bldg & Campus Infrastructure	\$	63,000,000
---------	---	----	------------

Stephenville, TX

04-3195	Applied Science Building	\$	54,000,000
---------	--------------------------	----	------------

Texarkana, TX

22-3200	Academic & Student Services Building	\$	32,000,000
---------	--------------------------------------	----	------------

Total of Projects in Programming / Planning			\$	691,832,000
--	--	--	-----------	--------------------

Projects in Design:

Bryan, TX

23-3203	Medical Research & Education Building 2	\$	103,800,000
---------	---	----	-------------

Canyon, TX

18-3199	Agricultural Sciences Complex	\$	48,160,000
---------	-------------------------------	----	------------

College Station, TX

02-3164	Chemistry Bldg 72 Wing 1st & 2nd Floor Renovation	\$	11,722,305
---------	---	----	------------

02-3193	Joint Library Facility Module 2	\$	5,500,000
---------	---------------------------------	----	-----------

02-3210	Renovate the Commissary Building	\$	33,155,000
---------	----------------------------------	----	------------

02-3177	West Campus Support Building	\$	10,500,000
---------	------------------------------	----	------------

08-3196	Center for Infrastructure Renewal	\$	68,000,000
---------	-----------------------------------	----	------------

Commerce, TX

21-3186	Nursing & Health Sciences Building	\$	54,000,000
---------	------------------------------------	----	------------

Corpus Christi, TX

15-3188	Life Sciences Research & Engineering Complex-Ph I	\$	60,000,000
---------	---	----	------------

Dallas, TX

06-3192	Dallas AgriLife Center	\$	34,000,000
---------	------------------------	----	------------

Galveston, TX

10-3197	Academic Building Complex Phase II & Infrastructure	\$	57,400,000
---------	---	----	------------

Prairie View, TX

05-3198	Fabrication Center	\$	17,158,000
---------	--------------------	----	------------

Stephenville, TX

04-3176	Memorial Stadium Renovation and Expansion	\$	24,000,000
---------	---	----	------------

04-3187	Utility and Infrastructure Improvements	\$	20,000,000
---------	---	----	------------

Total of Projects in Design		\$	547,395,305
------------------------------------	--	-----------	--------------------

Projects in Bidding:

Texarkana, TX

22-2997	Multipurpose Library Building & Central Plant-Phase II	\$	1,700,000
---------	--	----	-----------

Total of Projects in Bidding		\$	1,700,000
-------------------------------------	--	-----------	------------------

Projects in Construction:

College Station, TX

06-3175	Agriculture and Life Sciences Building No 4	\$	32,500,000
Skanska USA Building, Inc.			
Status:	Just Starting	Substantial Completion Date:	02/20/2017
		Construction Work Completed:	12%
02-3156	Commons Building Renovations and Additions	\$	49,100,000
Acklam Construction Co., LTD			
Status:	On Schedule	Substantial Completion Date:	05/22/2017
		Construction Work Completed:	50%
02-3162	Completion of Corps Dorm Renovation	\$	149,000,000
SpawGlass Construction, Inc.			
Status:	On Schedule	Substantial Completion Date:	06/30/2017
		Construction Work Completed:	23%
02-3125	CVM & Biomedical Sciences New Education Bldg & Small Animal Clinic Expansion & Renovation	\$	122,894,257
Skanska USA Building, Inc.			
Status:	On Schedule	Substantial Completion Date:	06/30/2016
		Construction Work Completed:	70%
02-3155	Engineering Education Complex	\$	168,900,000
J. T. Vaughn Construction, LLC			
Status:	On Schedule	Substantial Completion Date:	10/31/2017
		Construction Work Completed:	15%
02-3159	FY14 Utility Production Upgrade	\$	21,276,643
REC Industries			
Status:	On Schedule	Substantial Completion Date:	03/31/2016
		Construction Work Completed:	94%
02-3170	Human Clinical Research Center	\$	13,900,000
Skanska USA Building, Inc.			
Status:	On Schedule	Substantial Completion Date:	12/16/2016
		Construction Work Completed:	3%
02-3111	Kyle Field Stadium Redevelopment	\$	483,888,885
Manhattan Vaughn			
Status:	Substantially Complete	Substantial Completion Date:	09/15/2015
		Construction Work Completed:	100%
02-3143	Student Recreation Center Addition	\$	54,990,018
Satterfield and Pontikes Construction, Inc.			
Status:	Behind Schedule	Substantial Completion Date:	07/22/2016
		Construction Work Completed:	71%
20-3160	Texas A&M Veterinary Medical Diagnostic Laboratory	\$	53,600,000
J. T. Vaughn Construction, LLC			
Status:	On Schedule	Substantial Completion Date:	11/19/2016
		Construction Work Completed:	45%

02-3173	West Campus Housing Streets and Infrastructure	\$	19,000,000
SpawGlass Civil Construction, Inc.			
Status:	On Schedule	Substantial Completion Date:	02/29/2016
		Construction Work Completed:	98.5%
Corpus Christi, TX			
15-3142	University Center Expansion	\$	28,465,000
Fulton Construction Corp./Coastcon Corp. JV			
Status:	On Schedule	Substantial Completion Date:	05/15/2015
		Construction Work Completed:	99%
Galveston, TX			
10-3180	Academic Building Complex	\$	46,600,000
Linbeck			
Status:	Just Starting	Substantial Completion Date:	07/20/2017
		Construction Work Completed:	6%
Prairie View, TX			
05-3126	Ag & Business Multipurpose Classroom Building	\$	37,800,000
Linbeck			
Status:	Substantially Complete	Substantial Completion Date:	01/08/2016
		Construction Work Completed:	99%
05-3157	Football Stadium & Athletic Field House	\$	61,437,613
Skanska USA Building, Inc.			
Status:	Behind Schedule	Substantial Completion Date:	05/16/2016
		Construction Work Completed:	42%
Total of Projects in Construction		\$	1,343,352,416
Private Development:			
College Station, TX			
02-3165	Century Square	\$	200,000,000
02-3189	Park West Development	\$	200,000,000
02-3163	TAMU-West Campus Housing	\$	111,000,000
Cain Hall Site			
02-3209	Redevelopment	\$	43,017,000
Galveston, TX			
10-3172	Operation Seawolf	\$	26,976,000
Stephenville, TX			
04-3190	Tarleton 2016 Resident Hall	\$	76,300,000
Total of Private Development Projects		\$	657,293,000